

Level 4 Interconnection Queue Report



Last Updated: 10/10/25

Queue Position	District	Dependencies	Completed Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
2	BHD	P21	09/24/18	Hermon	Hermon Substation	HE1	Solar	4980					10/12/19	02/11/20		No	05/21/20	06/24/20	Q3 2020	02/18/22
7	BHD		07/19/19	Bangor	East Bangor Substation	EB3	Solar	4000					09/26/19	01/16/20	09/16/21	Yes	10/21/21	09/26/22	Q2 2024	11/22/24
8	BHD		08/12/19	Howland	Stanford Substation	EN3	Solar	4600					09/26/19	01/17/20	09/01/21	No	10/29/21	12/01/20		11/15/23
13	BHD	P16	08/26/19	Corinth	East Corinth Substation	EC2	Solar	4999					11/26/19	01/21/20		No	04/17/20	09/22/20	Q4 2020	10/18/22
16	BHD		10/08/19	Hancock	Hancock Substation	HC1	Solar	7000					12/16/19	05/27/20		No	07/13/21	09/15/20	Q1 2021	06/10/22
17	BHD		10/08/19	Hancock	Hancock Substation	HC2	Solar	7000					12/16/19	06/02/20		No	09/13/21	09/15/20	Q1 2021	06/10/22
18	BHD		09/23/19	Brewer	Eastern Avenue Substation	EA4	Solar	4990					07/22/20	09/21/20		No	02/12/21	02/14/22	Q1 2021	08/15/24
19	BHD		09/04/19	Dedham	Lucerne Substation	LU2	Solar	4990					12/05/19	02/19/20	12/07/20	No	10/22/20	07/30/21	Q1 2021	03/31/23
20	BHD		09/23/19	Clifton	Graham 12.5KV Substation	GS1	Solar	4875					01/31/20	04/28/20	11/19/20	No	02/08/21	02/09/22	Q1 2021	12/30/24
21	BHD	P7	09/26/19	Bangor	East Bangor Substation	EB3	Solar	4600					12/05/19	01/22/20	07/20/21	No	08/18/21	11/24/21		09/11/23
22	BHD		10/04/19	Glenburn	East Bangor Substation	EB3	Solar	4999					07/14/20	09/15/20	01/05/22	Yes	12/09/20	08/05/22	Q4 2020	11/22/24
24	BHD		02/05/20	Hermon	Hermon Substation	HE3	Solar	4990					10/07/20	12/17/20	09/14/21	Yes	11/30/21	05/24/23	Q1 2021	10/31/24
25	BHD	P2	10/04/19	Sedgwick	Brooksville Substation	BV2	Solar	4990					01/15/20	07/15/20	01/19/21	No	02/17/21	05/12/21	Q2 2021	12/08/23
26	BHD		10/02/19	Southwest Harbor	Somesville Switching Station	SW1	Solar	600					11/05/19	02/19/20		No	09/01/20	09/14/20	Q2 2020	02/04/22
27	BHD		10/15/19	Bangor	Hogan Road Substation	HR3	Solar	4875					06/11/20	08/06/20		No	11/04/20	01/05/21	Q2 2021	09/20/24
31	BHD	P13	09/26/19	Harrington	Harrington Substation	HA1	Solar	2250					12/09/19	02/20/20	09/10/21	No	05/21/20	12/18/20	Q2 2021	10/11/23
32	BHD		10/02/19	Exeter	East Corinth Substation	EC3	Solar	4000					07/08/20	09/04/20		No	12/09/20	02/10/22	Q4 2020	09/27/24
35	BHD		10/21/19	Enfield	Stanford Substation	EN1	Solar	4999					07/08/20	09/10/20	10/13/21	No	11/02/20	09/28/21	Q4 2020	09/27/24
36	BHD	P8	10/21/19	Old Town	Millford Substation	MF2	Solar	4500					12/11/19	02/20/20	12/21/20	No	11/06/20	02/01/21	Q4 2020	10/25/22
38	BHD		11/04/19	Ellsworth	Mill Street Substation	ML3	Solar	1875					12/20/19	05/26/20	01/13/21	No	01/21/21	11/09/20	Q4 2020	05/05/22
39	BHD		10/30/19	Ellsworth	Mill Street Substation	ML3	Solar	1625					06/02/20	07/29/20	02/02/21	Yes	09/18/20	06/04/21	Q4 2020	05/05/22
40	BHD	P38	11/14/19	Lincoln	Lincoln Substation	LC2	Solar	4875					03/03/20	06/25/20	04/21/23	No	08/18/20	12/29/20	Q2 2021	12/06/24
41	BHD		10/21/19	Lincoln	Lincoln Substation	LC2	Solar	2000					07/07/20	09/24/20	08/08/23	Yes	12/22/20	03/22/22	Q2 2021	
42	BHD		11/08/19	Franklin	East Franklin Substation	FR1	Solar	4995					03/30/20	06/25/20		No	10/22/20	12/29/20	Q2 2021	11/04/24
44	BHD	P40	12/19/19	Deblois	Deblois Substation	DB1	Solar	4875					07/07/20	08/21/20		No	11/20/20	06/14/21	Q1 2021	10/11/24
45	BHD		11/18/19	Milo	Milo Substation	MI2	Solar	4500					06/29/20	08/28/20		No	12/21/20	10/20/20	Q4 2020	02/25/22
46	BHD		12/16/19	Brewer	Tibbetts Street Substation	TS2	Solar	987.50					02/17/20	04/28/20		No	09/16/20	01/07/21	Q4 2020	08/16/22
48	BHD	P22	12/16/19	Bangor	East Bangor Substation	EB4	Solar	2000					06/15/21	07/21/21	06/30/22	Yes	03/02/23	03/24/23	Q4 2020	12/31/24
57	BHD		12/11/19	Ellsworth	Grant St. Substation	EH4	Solar	4875					03/02/20	07/14/20	07/17/23	No	09/18/20	12/29/20	Q2 2021	09/09/24
59	BHD		12/16/19	Hampden	Hampden Substation	HM2	Solar	4950					07/24/20	09/09/20	07/27/23	No	10/14/20	05/03/21	Q1 2021	12/22/23
62	BHD	P45	01/08/20	Millinocket	Millinocket Substation	MK1	Solar	4990					02/18/20	07/30/20	08/12/21	No	09/18/20	11/13/20	Q2 2021	12/20/24
64	BHD		01/08/20	Surry	Surry Substation	SU1	Solar	4990					03/09/20	07/15/20	05/05/21	No	09/01/20	09/09/20	Q2 2021	09/01/23
66	BHD		01/09/20	Marshfield	Scotts Hill Substation	SH2	Solar	1950					07/20/20	01/10/21	05/10/23	No	07/26/23	09/23/21	Q4 2020	12/02/24
68	BHD	P19	01/14/20	Mattawamkeag	Mattawamkeag Substation	MT1	Solar	2500					03/02/20	09/18/20	12/09/20	No	10/22/20	02/17/23		12/27/24
79	BHD		01/28/20	Trenton	Hancock Substation	L28	Solar	4975					03/24/20	06/15/20		No	09/25/20	05/25/21	Q3 2020	
82	BHD		02/28/20	Franklin	East Franklin Substation	FR2	Solar	1999					08/16/20	09/25/20	07/22/25	No	02/08/21	05/25/21	Q2 2021	
83	BHD	P17	03/03/20	Chester	Keene Bog Substation	KB1	Solar	3250					07/20/20	09/15/20	08/25/23	No	11/04/20	01/05/21		07/30/24
85	BHD		03/13/20	Bangor	BIA Substation	BA3	Solar	1999.2					03/27/20	09/21/20	04/19/23	No	08/14/23	07/01/21	Q4 2020	03/08/24
96	BHD		04/10/20	Medway	East Millinocket Substation	EK2	Solar	4000					06/25/20	08/20/20	10/31/23	No	10/19/20	08/03/21		11/22/24
98	BHD	P46	03/27/20	Milo	Milo Substation	MI2	Solar	1992					06/30/20	09/29/20		Yes	12/17/20	09/07/21	Q2 2021	12/28/23
107	BHD		03/26/20	Holden	Lucerne Substation	LU2	Solar	2375					06/30/20	11/30/20		No	12/09/20	12/08/21	Q3 2021	08/30/24
113	BHD		05/27/20	Bangor	BIA Substation	BA3	Solar	1999					10/16/20	12/23/20	06/30/23	Yes	02/19/21	06/19/23	Q4 2021	12/23/24
115	BHD	P85	05/28/20	Chester	Chester 12.5 Substation	CH1	Solar	1990					09/24/20	12/03/20		No	01/12/21	05/12/23		08/14/25
129	BHD		05/22/20	Cutler	Cutler Substation	CU2	Solar	1750					09/28/20	12/29/20	01/23/24	No	04/02/21	09/26/22	Q3 2021	04/11/25
131	BHD		05/05/20	Brewer	Tibbetts Street Substation	TS2	Solar	4950					08/26/20	12/03/20	04/21/23	No	03/16/21	10/05/22	Q2 2022	11/04/24
132	BHD	P32	05/22/20	Pembroke	Pembroke Substation	PB1	Solar	3250					10/23/20	01/04/21	03/03/21	No	04/05/21	02/06/23	Q3 2021	10/01/25
135	BHD		06/04/20	Corinth	East Corinth Substation	EC1	Solar	1999					12/18/20	02/10/21		No	05/23/21	02/17/23	Q3 2021	12/26/24
138	BHD		06/01/20	Ellsworth	Nicolin Substation	NI1	Solar	3300					08/20/20	10/05/20		No	12/09/20	10/12/22		11/25/24
139	BHD	P79	05/29/20	Holden	Greenpoint Road Substation	GP2	Solar	4987.5					11/17/20	01/13/21		No	02/02/21	09/07/22		07/12/24
140	BHD		06/01/20	Corinth	East Corinth Substation	EC1	Solar	1999					04/28/21	08/10/21	11/14/23	Yes	02/01/22	02/09/23	Q3 2020	12/28/24
141	BHD		06/04/20	Trenton	Hancock Substation	L28	Solar	1875					02/19/21	06/22/21	01/26/23	No	11/23/21	03/13/23	Q4 2021	
147	BHD	P57	06/08/20	Cherryfield	Cherryfield Substation	CF2	Solar	2125					10/06/20	01/08/21		No	02/02/21	09/19/22	Q3 2021	09/09/24
148	BHD		07/02/20	Ellsworth	Grant St. Substation	EH4	Solar	1992					09/16/20	12/01/20	07/08/21	No	02/17/21	02/22/23	Q2 2021	
151	BHD		08/13/20	Greenfield Township	Champion-Costigan Substation	CC1	Solar	1350					03/30/21	02/02/22	03/20/23	No	05/16/23	08/29/23		12/24/24
157	BHD	P148	08/02/20	Ellsworth	Grant St. Substation	EH4	Solar	4990					12/02/20	01/19/21		No	03/29/21	12/30/22		08/14/25
160	BHD		08/07/20	Veazie	Graham 12.5KV Substation	GS2	Solar	2000					07/26/21	12/22/21	04/26/22	Yes	06/17/22	03/22/23	Q3 2021	12/31/24
168	BHD		09/18/20	Hampden	Hampden Substation	HM4	Solar	4990					05/28/21	08/31/21	09/11/23	No	10/18/21	10/27/22	Q3 2021	12/30/24
176	BHD	P175	10/23/20	Orrington	Tibbetts Street Substation	TS4	Solar	4000					05/28/21	08/31/21	09/17/25	No	02/04/22	10/07/22		12/24/24
180	BHD		11/25/20	Brewer	Eastern Avenue Substation	EA4	Solar	1990					05/04/21	08/31/21	10/13/23	Yes	01/19/22	01/19/23		11/04/24
183	BHD		01/21/21	Bangor	Hogan Road Substation	HR1	Solar	750					02/22/21	07/14/21		No	03/10/22	04/04/22	Q2 2021	10/15/24
185	BHD	P27	12/06/20	Machiasport	Bucks Harbor Substation	BU1	Solar	1999					03/17/21	09/20/21	02/16/22	No	03/15/22	01/23/23	Q4 2021	12/31/24
186	BHD		12/18/20	Eastport	Eastport Substation	EP2	Solar	805					03/22/21	06/23/21		No	10/29/21	05/18/22	Q4 2021	09/03/25

Queue Position	District	Dependencies	Completed Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
187	BHD		12/18/20	Bar Harbor	Burns Corner Substation	BC3	Solar	999					04/16/21	09/20/21	12/30/21	No	05/09/22	02/27/23		05/09/25
191	BHD	P168	01/06/21	Hampden	Hampden Substation	HM4	Solar	1999					11/09/21	01/19/22	11/14/23	Yes	04/11/22	03/20/23	Q4 2021	11/21/24
197	BHD		02/19/21	Jonesboro	Harrington 115 Substation	L16	Solar	1990					07/15/21	02/03/22	04/21/22	No	07/11/22	09/19/22		06/11/24
198	BHD	P44	02/23/21	Cherryfield	Deblois Substation	DB1	Solar	1999					04/28/21	08/09/21	12/23/21	No	02/18/22	04/14/23	Q4 2022	12/31/24
205	BHD	P197	03/15/21	Jonesboro	Harrington 115 Substation	L16	Solar	999					07/28/22	12/23/22		Yes	01/20/23	04/24/23	Q3 2022	
225	BHD	P180	10/13/21	Holden	Eastern Avenue Substation	EA4	Solar	1999					12/21/21	03/16/22		Yes	06/17/22	01/19/23	Q3 2022	11/01/24
250	BHD	P139	12/09/21	Brewer	Greenpoint Road Substation	GP2	Solar	999					02/16/22	05/05/22	05/08/25	No	06/03/22			
262	BHD	P250	03/15/22	Holden	Greenpoint Road Substation	GP2	Solar	999.9					10/21/22	03/09/23	07/29/25	No	08/30/24		Q2 2023	
269	BHD	P82	05/17/22	Franklin	East Franklin Substation	FR2	Solar	999					11/29/23	01/22/24	09/22/25	Yes	04/17/25		Q2 2023	
275	BHD		05/22/20	Machias	Machias Substation	MA4	Solar	4999					06/06/23	10/30/23	11/22/24	No	01/31/24	02/29/24	Q4 2023	12/30/24
276	BHD	P66	07/21/22	East Machias	Scotts Hill Substation	SH1	Solar	998					07/20/23	10/13/23	01/02/25	Yes	01/19/24	07/18/24	Q4 2023	
282	BHD	P276	08/25/22	Whiting	Scotts Hill Substation	L26	Solar	975					03/22/23	08/11/23	06/09/25	Yes	11/03/23		Q2 2023	
289	BHD	P282	09/14/22	East Machias	Scotts Hill Substation	SH1	Solar	975					10/31/23	01/31/24	08/12/25	No	05/24/24		Q2 2023	
308	BHD	P36	11/07/22	Bradley	Milford Substation	MF5	Solar	1875					12/06/23	05/01/24		No	08/14/24		Q4 2023	
333	BHD	P39	08/15/23	Ellsworth	Mill Street Substation	ML3	Solar	975			12/17/24	02/14/25	05/24/24	10/09/24		No	04/30/25		Q4 2023	
334	BHD	P35	09/11/23	Enfield	Stanford Substation	EN1	Combustion	275					12/18/23	02/07/24		No	04/30/24	06/14/24	Q2 2024	05/13/25
337	BHD	P205	09/25/23	Columbia Falls	Harrington 115 Substation	16MP1	Solar	999					07/18/24	09/30/24		No	11/15/24		Q2 2026	
349	BHD	P289	12/21/23	Machias	Scotts Hill Substation	SH1	Solar	999					08/19/25						Q3 2024	
352	BHD	P275	12/26/23	Machias	Machias Substation	MA1	Solar	999					08/06/24	10/21/24	12/05/24	No	06/04/25		Q3 2024	
357	BHD	P203	01/23/24	Cherryfield	Deblois Substation	DB1	Solar	999					03/13/24	08/14/24	09/23/25	No	12/10/24		Q3 2024	
358	BHD	P352	07/19/24	Machias	Machias Substation	MA1	Solar	999					11/19/24	01/09/25	03/13/25	Yes				
361	BHD	P41	09/10/24	Lincoln	Lincoln Substation	LC2	Solar	999					11/18/24	05/06/25		No	08/27/25		Q3 2025	
362	BHD	P358	09/10/24	Whitneyville	Machias Substation	MA1	Solar	999					04/21/25	07/10/25		Yes			Q3 2025	
374	BHD	P157	02/05/25	Ellsworth	Grant St. Substation	EH4	Solar	999					08/28/25						Q4 2025	
377	BHD	P333	10/06/25	Ellsworth	Mill Street Substation	ML1	Solar	999												