

Level 4 Interconnection Queue Report



Last Updated: 12/5/2025

Queue Position	District	Dependencies	Completed Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
2	BHD		09/24/18	Hermon	Hermon Substation	HE1	Solar	4980					10/12/19	02/11/20			05/21/20	06/24/20	Q3 2020	02/18/22
7	BHD	P21	07/19/19	Bangor	East Bangor Substation	EB3	Solar	4000					09/26/19	01/16/20	09/16/21		10/21/21	09/26/22	Q2 2024	11/22/24
8	BHD		08/12/19	Howland	Stanford Substation	EN3	Solar	4600					09/26/19	01/17/20	09/01/21		10/29/21	12/01/20		11/15/23
13	BHD		08/26/19	Corinth	East Corinth Substation	EC2	Solar	4999					11/26/19	01/21/20			04/17/20	09/22/20	Q4 2020	10/18/22
16	BHD		10/08/19	Hancock	Hancock Substation	HC1	Solar	7000					12/16/19	05/27/20			07/13/21	09/15/20	Q1 2021	06/10/22
17	BHD	P16	10/08/19	Hancock	Hancock Substation	HC2	Solar	7000					12/16/19	06/02/20			09/13/21	09/15/20	Q1 2021	06/10/22
18	BHD		09/23/19	Brewer	Eastern Avenue Substation	EA4	Solar	4990					07/22/20	09/21/20			02/12/21	02/14/22	Q1 2021	08/15/24
19	BHD		09/04/19	Dedham	Lucerne Substation	LU2	Solar	4990					12/05/19	02/19/20	12/07/20		10/22/20	07/30/21	Q1 2021	03/31/23
20	BHD		09/23/19	Clifton	Graham 12.5KV Substation	GS1	Solar	4875					01/31/20	04/28/20	11/19/20		02/08/21	02/09/22	Q1 2021	12/30/24
21	BHD		09/26/19	Bangor	East Bangor Substation	EB3	Solar	4600					12/05/19	01/22/20	07/20/21		08/18/21	11/24/21		09/11/23
22	BHD	P7	10/04/19	Glenburn	East Bangor Substation	EB3	Solar	4999					07/14/20	09/15/20	01/05/22		12/09/20	08/05/22	Q4 2020	11/22/24
24	BHD	P2	02/05/20	Hermon	Hermon Substation	HE3	Solar	4990					10/07/20	12/17/20	09/14/21		11/30/21	05/24/23	Q1 2021	10/31/24
25	BHD		10/04/19	Sedgwick	Brooksville Substation	BV2	Solar	4990					01/15/20	07/15/20	01/19/21		02/17/21	05/12/21	Q2 2021	12/08/23
26	BHD		10/02/19	Southwest Harbor	Somesville Switching Station	SW1	Solar	600					11/05/19	02/19/20			09/01/20	09/14/20	Q2 2020	02/04/22
27	BHD		10/15/19	Bangor	Hogan Road Substation	HR3	Solar	4875					06/11/20	08/06/20			11/04/20	01/05/21	Q2 2021	09/20/24
31	BHD		09/26/19	Harrington	Harrington Substation	HA1	Solar	2250					12/09/19	02/20/20	09/10/21		05/21/20	12/18/20	Q2 2021	10/11/23
32	BHD	P13	10/02/19	Exeter	East Corinth Substation	EC3	Solar	4000					07/08/20	09/04/20			12/09/20	02/10/22	Q4 2020	09/27/24
35	BHD	P8	10/21/19	Enfield	Stanford Substation	EN1	Solar	4999					10/08/20	09/10/20	10/13/21		11/02/20	09/28/21	Q4 2020	09/27/24
36	BHD		10/21/19	Old Town	Millford Substation	MF2	Solar	4500					12/11/19	02/20/20	12/21/20		11/06/20	02/01/21	Q4 2020	10/25/22
38	BHD		11/04/19	Ellsworth	Mill Street Substation	ML3	Solar	1875					12/20/19	05/26/20	01/13/21		01/21/21	11/09/20	Q4 2020	05/05/22
39	BHD	P38	10/30/19	Ellsworth	Mill Street Substation	ML3	Solar	1625					06/02/20	07/29/20	02/02/21		09/18/20	06/04/21	Q4 2020	05/05/22
40	BHD		11/14/19	Lincoln	Lincoln Substation	LC2	Solar	4875					03/03/20	06/25/20	04/21/23		08/18/20	12/29/20	Q2 2021	12/06/24
41	BHD	P40	10/21/19	Lincoln	Lincoln Substation	LC2	Solar	2000					07/07/20	09/24/20	08/08/23		12/22/20	03/22/22	Q2 2021	
42	BHD		11/08/19	Franklin	East Franklin Substation	FR1	Solar	4995					03/30/20	06/25/20			10/22/20	12/29/20	Q2 2021	11/04/24
44	BHD		12/19/19	Deblois	Deblois Substation	DB1	Solar	4875					10/07/20	06/14/20			11/20/20	06/14/21	Q1 2021	10/11/24
45	BHD		11/18/19	Milo	Milo Substation	MI2	Solar	4500					06/29/20	08/28/20			12/21/20	10/20/20	Q4 2020	02/25/22
46	BHD		12/16/19	Brewer	Tibbetts Street Substation	TS2	Solar	987.50					02/17/20	04/28/20			09/16/20	01/07/21	Q4 2020	08/16/22
48	BHD	P22	12/16/19	Bangor	East Bangor Substation	EB4	Solar	2000					06/15/21	07/21/21	06/30/22		03/02/23	03/24/23	Q4 2020	12/31/24
50	MPD		12/11/19	Caribou	West Caribou Substation	WC78	Solar	4875					02/18/20	06/18/20	08/27/20		09/04/20	09/03/20	Q4 2020	11/08/21
54	MPD		01/08/20	Limestone	Loring Substation	LR2	Solar	4000					06/19/20	08/24/20			09/25/20	09/17/21	Q2 2021	12/27/24
57	BHD		12/11/19	Ellsworth	Grant St. Substation	EH4	Solar	4875					03/02/20	07/14/20	07/17/23		09/18/20	12/29/20	Q2 2021	09/09/24
59	BHD		12/16/19	Hampden	Hampden Substation	HM2	Solar	4950					07/24/20	09/09/20	07/27/23		10/14/20	05/03/21	Q1 2021	12/22/23
62	BHD		01/08/20	Millinocket	Millinocket Substation	MK1	Solar	4990					02/18/20	07/30/20	08/12/21		09/18/20	11/13/20	Q2 2021	12/20/24
64	BHD		01/08/20	Surry	Surry Substation	SU1	Solar	4990					03/09/20	07/15/20	05/05/21		09/01/20	09/09/20	Q2 2021	09/01/23
65	MPD		01/16/20	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	4988					06/15/20	07/14/20	02/19/21		03/24/21	10/29/21	Q4 2020	08/25/23
66	BHD		01/09/20	Marshfield	Scotts Hill Substation	SH2	Solar	1950					07/20/20	01/10/21	05/10/23		07/26/23	09/23/21	Q4 2020	12/02/24
68	BHD		01/14/20	Mattawamkeag	Mattawamkeag Substation	MT1	Solar	2500					03/02/20	09/18/20	12/09/20		10/22/20	02/17/23		12/27/24
70	MPD	P54	12/20/19	Limestone	Loring Substation	LR3	Solar	4100					04/15/20	10/13/20			12/09/20	05/04/21	Q4 2020	03/30/23
73	MPD		01/28/20	Fort Kent	Fort Kent Substation	FK60	Solar	4000					07/20/20	10/23/20			03/15/21	06/30/21		06/01/23
76	MPD	P73	01/28/20	Fort Kent	Fort Kent Substation	FK53	Solar	4999					09/25/20	10/23/20			03/30/21	06/30/21	Q2 2021	07/13/23
77	MPD	P50	01/23/20	Caribou	West Caribou Substation	WC78	Solar	4950					08/20/20	10/21/20	02/02/21		04/28/21	10/06/21		12/26/24
79	BHD	P17	01/28/20	Trenton	Hancock Substation	L28	Solar	4975					03/24/20	06/15/20			09/25/20	05/25/21	Q3 2020	
81	MPD		02/14/20	Caribou	New Sweden Substation	NS3	Solar	4100					04/29/20	07/22/20			10/09/20	04/15/21	Q4 2020	08/11/23
82	BHD		02/28/20	Franklin	East Franklin Substation	FR2	Solar	1999					08/16/20	09/25/20	07/22/25		02/08/21	05/25/21	Q2 2021	
83	BHD		03/03/20	Chester	Keene Bog Substation	KB1	Solar	3250					07/20/20	09/15/20	08/25/23		11/04/20	01/05/21		07/30/24
85	BHD		03/13/20	Bangor	BIA Substation	BA3	Solar	1999.2					03/27/20	09/21/20	04/19/23		08/14/23	07/01/21	Q4 2020	03/08/24
87	MPD		02/26/20	Presque Isle	Skyway Substation	SK43	Solar	2997					05/26/20	11/17/20	09/11/23		01/11/21	07/07/21	Q2 2021	12/27/24
88	MPD		02/26/20	Presque Isle	State Street Substation	SS61	Solar	2997					07/30/20	11/20/20	11/06/23		01/11/21	07/07/21	Q2 2021	12/27/24
90	MPD		03/13/20	Presque Isle	Flo's Inn Distribution	FI16	Solar	2800					08/26/20	10/02/20	01/18/23		01/26/21	04/28/22	Q3 2021	12/30/24
96	BHD		04/10/20	Medway	East Millinocket Substation	EK2	Solar	4000					06/25/20	08/20/20	10/31/23		10/19/20	08/03/21		11/22/24
98	BHD	P45	03/27/20	Milo	Milo Substation	MI2	Solar	1992					06/30/20	09/29/20			12/17/20	09/07/21	Q2 2021	12/28/23
100	MPD		04/09/20	Limestone	Pond Substation	PO83	Solar	2500					10/29/20	10/05/20			10/29/20	03/15/21	Q3 2021	02/01/24
101	MPD		04/09/20	Mapleton	Mapleton Substation	MP23	Solar	2500					07/29/20	10/05/20			10/29/20	03/15/21	Q3 2021	12/31/24
103	MPD		04/09/20	Ashland	Ashland 34.5 kV Substation	AS71	Solar	3000					07/29/20	10/05/20			10/29/20	03/15/21	Q3 2021	12/31/24
104	MPD	P65	04/09/20	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	1720					07/29/20	10/05/20	10/26/21		10/26/21	03/15/21	Q3 2021	12/31/24
105	MPD		04/09/20	Frenchville	Frenchville Substation	FV55	Solar	2500					07/17/20	09/30/20			10/29/20	03/15/21	Q3 2021	02/28/24
107	BHD	P19	03/26/20	Holden	Lucerne Substation	LU2	Solar	2375					06/30/20	11/30/20			12/09/20	12/08/21	Q3 2021	08/30/24
113	BHD	P85	05/27/20	Bangor	BIA Substation	BA3	Solar	1999					10/16/20	12/23/20	06/30/23		02/19/21	06/19/23	Q4 2021	12/23/24
115	BHD		05/28/20	Chester	Chester 12.5 Substation	CH1	Solar	1990					09/24/20	12/03/20			01/12/21	05/12/23		08/14/25
124	MPD		05/14/20	Dyer Brook	Oakfield Substation	OA1	Solar	3070					01/07/21	03/12/21	02/23/23		04/28/21	04/21/22	Q2 2021	12/26/24
125	MPD		06/12/20	Grand Isle	Grand Isle Substation	GI47	Solar	3115					03/01/21	05/28/21	04/23/24		09/27/21	09/27/21		12/31/24
127	MPD		05/27/20	Sherman	Sherman Substation	SM13	Solar	3000					08/26/20	10/22/20			12/17/20	05/12/22		12/26/24
129	BHD		05/22/20	Cutler	Cutler Substation	CU2	Solar	1750					09/28/20	12/29/20	01/23/24		04/02/21	09/26/22	Q3 2021	04/11/25
131	BHD	P46	05/05/20	Brewer	Tibbetts Street Substation	TS2	Solar	4950					08/26/20	12/03/20	04/21/23		03/16/21	10/05/22	Q2 2022	11/04/24
132	BHD		05/22/20	Pembroke	Pembroke Substation	PB1	Solar	3250					10/23/20	01/04/21	03/03/21		04/05/21	02/06/23	Q3 2021	10/01/25
135	BHD	P32	06/04/20	Corinth	East Corinth Substation	EC1	Solar	1999					12/18/20	02/10/21			05/23/21	02/17/23	Q3 2021	12/26/24
138	BHD		06/01/20	Ellsworth	Nicolin Substation	NI1	Solar	3300					08/20/20	10/05/20			12/09/20	10/12/22		11/25/24
139	BHD		05/29/20	Holden	Greenpoint Road Substation	GP2	Solar	4987.5					1							

Queue Position	District	Dependencies	Completed Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
141	BHD	P79	06/04/20	Trenton	Hancock Substation	L28	Solar	999					02/19/21	06/22/21	01/26/23		11/23/21	03/13/23	Q4 2021	
143	MPD		05/25/20	Saint David	Madawaska Substation	MW95	Solar	4000					11/23/20	01/19/21			04/28/21	09/27/21		12/23/24
147	BHD		06/08/20	Cherryfield	Cherryfield Substation	CF2	Solar	2125					10/06/20	01/08/21			02/02/21	09/19/22	Q3 2021	09/09/24
148	BHD	P57	07/02/20	Ellsworth	Grant St. Substation	EH4	Solar	1992					09/16/20	12/01/20	07/08/21		02/17/21	02/22/23	Q2 2021	
151	BHD		08/13/20	Greenfield Township	Champion-Costigan Substation	CC1	Solar	1350					03/30/21	02/02/22	03/20/23		05/16/23	08/29/23		12/24/24
156	MPD		07/20/20	Mars Hill	Mars Hill Substation	MH27	Solar	2625					10/07/20	01/08/21	02/24/23		03/09/21	08/20/21	Q3 2021	11/07/24
157	BHD	P148	08/02/20	Ellsworth	Grant St. Substation	EH4	Solar	4990					12/02/20	01/19/21			03/29/21	12/30/22		08/14/25
158	MPD		07/29/20	Easton	Easton Substation	ES11	Solar	3250					10/23/20	01/13/21			02/16/21	04/30/21	Q3 2021	02/12/24
159	MPD		07/22/20	Westfield	Westfield Substation	WE32	Solar	2500					10/07/20	01/08/21			02/01/21	07/07/21	Q3 2021	07/30/24
160	BHD	P20	08/07/20	Veazie	Graham 12.5KV Substation	GS2	Solar	2000					07/26/21	12/22/21	04/26/22		06/17/22	03/22/23	Q3 2021	12/31/24
162	MPD	P100	08/19/20	Limestone	Pond Substation	PO83	Solar	3750	11/23/20	02/05/21			04/06/21	06/18/21	01/19/22		07/27/21	05/02/22	Q3 2021	12/26/24
164	MPD	P162	08/19/20	Limestone	Pond Substation	PO84	Solar	2875	11/02/20	03/03/21			10/04/21	09/03/21	03/10/22		10/04/21	06/03/22	Q3 2021	11/14/24
166	MPD		09/11/20	Patten	Patten Substation	PA96	Solar	3000					01/25/21	03/15/21			05/21/21	05/23/22	Q3 2021	08/14/24
168	BHD	P59	09/18/20	Hampden	Hampden Substation	HM4	Solar	4990					05/28/21	08/31/21	09/11/23		10/18/21	10/27/22	Q3 2021	12/30/24
173	MPD	P103	10/29/20	Ashland	Ashland 12.5KV Substation	AS02	Solar	2500					12/30/20	01/04/21	06/18/21		08/30/21	09/27/21		12/24/24
176	BHD	P175	10/23/20	Orrington	Tibbetts Street Substation	TS4	Solar	4000					05/28/21	08/31/21	09/17/25		02/04/22	10/07/22		12/24/24
180	BHD	P18	11/25/20	Brewer	Eastern Avenue Substation	EA4	Solar	1990					05/04/21	08/31/21	10/13/23		01/19/22	01/19/23		11/04/24
183	BHD	P27	01/21/21	Bangor	Hogan Road Substation	HR1	Solar	750					02/22/21	07/14/21			03/10/22	04/04/22	Q2 2021	10/15/24
185	BHD		12/06/20	Machiasport	Bucks Harbor Substation	BU1	Solar	1999					03/17/21	09/20/21	02/16/22		03/15/22	01/23/23	Q4 2021	12/31/24
186	BHD		12/18/20	Eastport	Eastport Substation	EP2	Solar	805					03/22/21	06/23/21			10/29/21	05/18/22	Q4 2021	09/03/25
187	BHD		12/18/20	Bar Harbor	Burns Corner Substation	BC3	Solar	999					04/16/21	09/20/21	12/30/21		05/09/22	02/27/23		05/09/25
191	BHD	P168	01/06/21	Hampden	Hampden Substation	HM4	Solar	1999					11/09/21	01/19/22	11/14/23		04/11/22	03/20/23	Q4 2021	11/21/24
194	MPD	P88	04/26/21	Presque Isle	State Street Substation	SS63	Solar	498					06/15/21	09/14/21	01/05/24		12/01/21	12/01/21		
195	MPD		01/27/21	Monticello	Monticello Substation	MO20	Solar	4980					03/05/21	05/06/21	05/26/22		07/14/21	04/04/22		03/28/24
197	BHD		02/19/21	Jonesboro	Harrington 115 Substation	L16	Solar	1990					07/15/21	02/03/22	04/21/22		07/11/22	09/19/22		06/11/24
198	BHD	P44	02/23/21	Cherryfield	Deblois Substation	DB1	Solar	1999					04/28/21	08/09/21	12/23/21		02/18/22	04/14/23	Q4 2022	12/31/24
205	BHD	P197	03/15/21	Jonesboro	Harrington 115 Substation	L16	Solar	999					07/28/22	12/23/22			01/20/23	04/24/23	Q3 2022	
209	MPD		04/29/21	Presque Isle	North Presque Isle Substation	NP36	Solar	2600					06/15/21	08/18/21	04/26/22		11/09/21	01/28/22		12/31/24
214	MPD	P87	05/24/21	Presque Isle	Skyway Substation	SK45	Solar	1990					06/23/21	10/01/21	12/13/23		12/02/22	03/14/23		12/31/24
221	MPD	P101	08/27/21	Mapleton	Mapleton Substation	MP23	Solar	990					10/19/21	01/11/22	09/19/22		04/20/22	07/07/25	Q3 2022	10/31/25
222	MPD		08/10/21	Caribou	Otter Creek Substation	OC70	Solar	450					01/17/23	04/06/23	05/07/25		07/14/23		Q4 2021	
225	BHD	P180	10/13/21	Holden	Eastern Avenue Substation	EA4	Solar	1999					12/21/21	03/16/22			06/17/22	01/19/23	Q3 2022	11/01/24
230	MPD	P77	11/04/21	Caribou	West Caribou Substation	WC78	Solar	200					01/20/22	05/06/22	12/02/24		01/04/23	06/27/23	Q3 2022	
250	BHD	P139	12/09/21	Brewer	Greenpoint Road Substation	GP2	Solar	999					02/16/22	05/05/22	05/08/25		06/03/22			
262	BHD	P250	03/15/22	Holden	Greenpoint Road Substation	GP2	Solar	999.9					10/21/22	03/09/23	07/29/25		08/30/24		Q2 2023	
275	BHD		05/22/20	Machias	Machias Substation	MA4	Solar	4999					06/06/23	10/30/23	11/22/24		01/31/24	02/29/24	Q4 2023	12/30/24
276	BHD	P66	07/21/22	East Machias	Scotts Hill Substation	SH1	Solar	998					07/20/23	10/13/23	01/02/25		01/19/24	07/18/24	Q4 2023	
282	BHD	P276	08/25/22	Whiting	Scotts Hill Substation	L26	Solar	975					03/22/23	08/11/23	06/09/25		11/03/23		Q2 2023	
289	BHD	P282	09/14/22	East Machias	Scotts Hill Substation	SH1	Solar	975					10/31/23	01/31/24	08/12/25		05/24/24		Q2 2023	
310	MPD	P194	12/05/22	Presque Isle	State Street Substation	SS61	Solar	850					07/03/25	09/17/25					Q1 2023	
314	MPD	P156	03/07/23	Blaine	Mars Hill Substation	MH27	Solar	475					03/25/25	08/08/25			08/29/25		Q3 2023	
333	BHD	P39	08/15/23	Ellsworth	Mill Street Substation	ML3	Solar	975			12/17/24	02/14/25	05/24/24	10/09/24			04/30/25		Q4 2023	
334	BHD	P35	09/11/23	Enfield	Stanford Substation	EN1	Combustion	275					12/18/23	02/07/24			04/30/24	06/14/24	Q2 2024	05/13/25
337	BHD	P205	09/25/23	Columbia Falls	Harrington 115 Substation	16MP1	Solar	999					07/18/24	09/30/24			11/15/24	11/26/25	Q2 2026	
339	MPD	P103	10/13/23	Ashland	Ashland 34.5 kV Substation	AS71	Solar	999					11/14/23	04/12/24	05/06/25		07/17/24			
343	MPD	P105	11/09/23	Frenchville	Frenchville Substation	FV55	Solar	999					12/27/23	03/22/24	05/09/25		05/31/24		Q3 2024	
344	MPD	P343	11/17/23	Frenchville	Frenchville Substation	FV55	Solar	999					04/30/24	07/10/24	08/07/25		09/27/24		Q3 2024	
347	MPD		12/14/23	Bridgewater	Bridgewater Substation	BR06	Solar	999					01/25/24	05/30/24	04/23/25		09/06/24		Q3 2024	
352	BHD	P275	12/26/23	Machias	Machias Substation	MA1	Solar	999					08/06/24	10/21/24	12/05/24		06/04/25		Q3 2024	
355	MPD	P195	01/05/24	Littleton	Monticello Substation	MO21	Solar	999					02/27/24	05/30/24			09/09/24			
357	BHD	P203	01/23/24	Cherryfield	Deblois Substation	DB1	Solar	999					03/13/24	08/14/24	08/27/25		12/10/24		Q3 2024	
358	BHD	P352	07/19/24	Machias	Machias Substation	MA1	Solar	999					11/19/24	01/09/25	03/13/25					
360	MPD		08/09/24	Island Falls	Island Falls Substation	IF41	Solar	999					11/12/24	02/24/25	05/30/25		06/02/25		Q2 2025	
361	BHD	P41	09/10/24	Lincoln	Lincoln Substation	LC2	Solar	999					11/18/24	05/06/25			08/27/25		Q3 2025	
362	BHD	P358	09/10/24	Whitneyville	Machias Substation	MA1	Solar	999					04/21/25	07/10/25			11/10/25		Q3 2025	
377	BHD	P333	10/06/25	Ellsworth	Mill Street Substation	ML1	Solar	999												